

# Revell Street Trial

Summary from 2020 to 2022



# Progression of Trial



- Original purpose of trial was to address road safety
- Engagement was undertaken demonstrating intention of trial
- Cost effective options were implemented to trial the practicality of one way



# Stage 1

Engagement

Public and Councillor Feedback



## Stage 1 Implementation

• Public and Councillor Feedback

### Result of feedback



Amenity and pedestrian focus

Proposed Temporary Streetscape Alterations to Revell Street, Hokitika

WESTLAND DISTRIC

Concept: #3


Issue: For approval Date: 27/97/21 Scale: Not to scale

MESTLAND

### Stage 2

• Concept designs





Costs:

## Stage 2 Implementation

#### Stage 1 - 2020/2021

| Revitalise Hokitika | Total approved budget: |
|---------------------|------------------------|
|                     | - \$100,000            |
|                     | Utilised amount:       |
|                     | - \$53,238             |
|                     | Approved budget        |
|                     | remaining:             |
|                     | - \$46,762             |

#### Stage 2 - 2021/2022

| Revitalise Hokitika            | Total approved budget: |  |
|--------------------------------|------------------------|--|
|                                | - \$146,000            |  |
|                                | Revell Street utilised |  |
|                                | amount:                |  |
|                                | - \$114,173.83         |  |
|                                | Approved budget        |  |
|                                | remaining:             |  |
|                                | - \$31,826.17          |  |
| Other activities run concurren | tly:                   |  |
| Footpaths, associated works    | - \$73,751.86          |  |
| Drainage, associated works     | - \$16,510             |  |

#### Revitalise Hokitika Budget Summary 2020 to 2022

| Total approved budget         | - \$200,000    |
|-------------------------------|----------------|
| Revell Street utilised amount | - \$167,411.83 |
| Approved budget remaining     | - \$32,588.17  |

### End of Trial

Next Steps

