



# Hokitika IRG Project Update

---


May 2023



# IRG Projects

- Sea Wall Extension
- River Walls – 3 x Separate Sections
  - Stage 1 – State Highway bridge to Westland Milk Products  
(Split into two Stages 1A & 1B)
  - Stage 2 – Kaniere Upstream & Downstream of the bridge
  - Stage 3 – State Highway Bridge to Sunset point





Seawall Extension

Stage Three

Stage One

Stage 1B

Stage 1A

Stage Two

# Funding

- Part of the IRG Shovel Ready Funding
- MBIE/ Kanoa - \$3,750,000
- WDC - \$250,000
- WCRC - \$250,000
- RD Loan - \$2,700,000
  
- Total Funding \$6,950,000

# Programme

- Sea Wall Extension – Resource Consent in Process
- Stage 1A – May 2023 to August 2023
- Stage 1B – Concept Design Underway
  - Consultation and Consent to be complete by August 2023
  - Construction between September to December 2023
- Stage 2 & 3 – Reviewing Priorities
  - Survey & Design to commence in June 2023
  - Construction to commence January 2024