
# Forward Works Plan Westland District Footpaths



#### **Footpath Condition Ratings**

- Conducted in accordance with the IPWEA Guidelines for Footpaths and Cycleways.
- Ratings assigned based on the level of damage for a percentage of the area.
- These inspections were completed by BECA and WDC staff.
- State Highway footpaths are WDC responsibility only if speed limit is under 80km/h




■ VERY POOR

■ POOR

AVERAGE

GOOD

■ EXCELLENT






Left: Kumara Right: Ross


- VERY POOR
- POOR
- AVERAGE
- GOOD
- EXCELLENT





Left: Hokitika Right: Kaniere

- VERY POOR
- POOR
- AVERAGE
- GOOD
- EXCELLENT





Left: Franz Alpine Right: Franz Josef


■ VERY POOR

■ POOR

■ AVERAGE

GOOD


■ EXCELLENT





Left: Hannahs Clearing Right: Haast Township

- VERY POOR
- POOR
- AVERAGE
- GOOD
- EXCELLENT








Left (above): Fox Glacier Left (below): Hari Hari

**Right: Whataroa** 

■ VERY POOR	8%
POOR	21%
■ AVERAGE	36%
■ GOOD	25%
■ EXCELLENT	11%



#### **Condition Assessment Inspections**

- Focused on the poor and very poor rated footpaths as they pose the biggest risk.
- Upon inspections the following was considered:
  - Cracking,
  - Slipperiness,
  - Evenness,
  - Displacement,
  - Service Structures,
  - Ponding and,
  - Risk

# **Priority Factors**

To aid in prioritising footpaths for repair and renewal. If a footpath is within a 200m radius of:

Condition		
Very Poor	5	
Poor	4	
Average	3	
Good	2	
Excellent	1	



Location Factor		
CBD	1.5	
Nursing/Church	1.25	
Schools/Sport Facilities	1.2	
Other	1.0	



Pedestrian Volume Factor	
CBD	1.3
Schools	1.2
Sports Facilities	1.2
Churches	1.1

### **Accessibility Considerations**

- Site visit conducted with LTP users of mobility vehicles.
  - Staff experienced the issues first-hand by using a mobility scooter.
  - Installation of grate crossings included in the FWP at identified locations.
- Contacted the blind foundation to investigate installation of tactile crossings in Hokitika, though no progress has been made regarding this.





Photos used with permission

## Renewal vs Repairs & Maintenance

		21/22 – 23/24 Budget
RENEWAL	Classified as <u>replacing with a different material</u> , generally in cases where the surface is not behaving to a sufficient standard. <i>Example: Replacing a chip seal vehicle crossing with a reinforced concrete vehicle crossing</i> .	Waka Kotahi Contribution and Total \$ 71,000.00 pa
REPAIRS & MAINTENANCE (R&M)	Classified as maintaining or replacing 'like for like'. For this reason, it absorbs majority of the budget.  Example: Replacing a concrete footpath with a new concrete footpath of the exact same dimensions in the same location.	Waka Kotahi Contribution \$ 76,300.00 pa Council Contribution \$ 100,000.00 pa R&M Total \$ 176,300.00 pa

### FWP Costs and Budgets

- Costs of repairing/replacing and renewing for each footpath.
  - Remaining budget is un-allocated
  - Considered when complete replacement was more cost effective.
  - Water blasting the entire area is included for footpaths identified to undergo repairs.
- Cost estimates used in the analysis were collated from:
  - Contract Rates (amended 2021)
  - Recent Quotes


	Repairs and Maintenance	Renewals
Budget	\$ 176,300.00 pa	\$ 71,000.00 pa
Year 1 Allocated	\$ 163,089.78	\$ 40,922.20
Year 2 Allocated	\$ 160,425.57	\$ 0.00
Year 3 Allocated	\$ 138,351.87	\$ 9,798.48
Total Allocated	\$ 456,666.25	\$ 50,720.69

## Works Distribution

RENEWALS

R&M

IDEAL





#### Three Year Works Distribution

RENEWALS


R&M

IDEAL






Left: Hokitika Right: Kaniere




#### **Spatial Distribution**

RENEWALS

R&M




Left: Kumara Right: Ross



#### **Spatial Distribution**




#### **Picture: Franz Josef**



#### **Spatial Distribution**





Left: Hannahs Clearing Right: Haast Township



#### **Spatial Distribution**







Left (above): Whataroa Right (above): Hari Hari Right (Below): Fox Glacier

#### **Spatial Distribution**





#### **Next Steps**

#### Timetable for market/delivery

- Complete detailed scope of works
- Package and Tender works
- Construction and Implementation

Aim for summer for sealing etc. subject to contractor availability